

ID	Task Name	Duration	Start	Finish	1/21	1/28	February 2/4	2/11	2/18	2/25	March 3/4	3/11	3/18	3/25	April 4/1	4/8	4/15	4/22	4/29	May 5/6	5/13	5/20	5/27	June 6/3	6/10	
1	Demolition	10 days	Mon 2/12/18	Fri 2/23/18																						
2	Plumbing Rough	10 days	Mon 2/26/18	Fri 3/9/18																						
3	HVAC Rough	5 days	Mon 3/5/18	Fri 3/9/18																						
4	Electrical Rough	10 days	Mon 3/12/18	Fri 3/23/18																						
5	Fire Suppression	4 days	Mon 3/5/18	Thu 3/8/18																						
6	Window Installation	5 days	Mon 3/5/18	Fri 3/9/18																						
7	Insulation	4 days	Mon 3/26/18	Thu 3/29/18																						
8	Drywall	7 days	Fri 3/30/18	Mon 4/9/18																						
9	Paint	10 days	Tue 4/10/18	Mon 4/23/18																						
10	Acoustical Grid	3 days	Mon 4/16/18	Wed 4/18/18																						
11	Trim Rough	5 days	Tue 4/24/18	Mon 4/30/18																						
12	Trim Final	5 days	Tue 5/1/18	Mon 5/7/18																						
13	Tile	3 days	Tue 4/24/18	Thu 4/26/18																						
14	Electrical Trim	10 days	Tue 5/1/18	Mon 5/14/18																						
15	Plumbing Trim	5 days	Tue 5/1/18	Mon 5/7/18																						
16	HVAC Trim	5 days	Tue 5/8/18	Mon 5/14/18																						
17	Fire Alarm & Suppression Trim	5 days	Tue 5/15/18	Mon 5/21/18																						
18	Suppression Trim Ceiling Cover	3 days	Tue 5/22/18	Thu 5/24/18																						
19	Hardware / Accessory Install	3 days	Tue 5/22/18	Thu 5/24/18																						
20	Flooring	4 days	Fri 5/25/18	Wed 5/30/18																						
21	Punch Out	3 days	Thu 5/31/18	Mon 6/4/18																						
22	Final Clean	3 days	Tue 6/5/18	Thu 6/7/18																						

Project Preliminary Schedule -
Date: Wed 1/31/18

Task Summary
 Task: Project Summary
 Milestone: Inactive Task
 Summary: Inactive Milestone
 Manual Task
 Manual Summary Rollup
 Manual Summary
 Start-only
 External Milestone
 Finish-only
 External Milestone
 Deadline
 Progress
 Manual Progress