



Alexander Park West Trail  
 City Of McDonough  
 Ronnie Thompson, Public Works Director

## West Alexander Park Trail Construction Entrance/Survey

### Updated Schedule for Project Completion:

ACTIVITY	PLAN START	PLAN DURATION	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE
C&C SiteVisit	16-Feb	1	16-Feb		0%
Outlet Structures and piping	17-Feb	11			0%
Final Grading	17-Feb	11			0%
Trail forming	1-Mar	9			0%
Pouring trail concrete	6-Mar	4			0%
Final grading for landscaping, grassing, and bank stabilization	10-Mar	7			0%
Framing and pouring parking pads	10-Mar	7			0%
Install gravel road	17-Mar	7			0%
Installation of front entrance	24-Mar	14			0%
Installation of park amenities	24-Mar	14			0%
PUNCH LIST SITE VISIT	1-Apr	1			0%
Clean and dress up area	7-Apr	7			0%

