

Project Tracker

McDonough LMIG 2019

Start date: 8/26/2019

End date: 9/20/2019

Position	Start Date	End Date	Milestone/Activity	Co Column2
1	Monday 8/26/2019	8/26/2019	Equipment mobilization	
2	Tuesday 8/27/2019	8/27/2019	Johnson Street Milling	
3	Wednesday 8/28/2019	8/28/2019	Johnson St. Paving / Simpson St Milling	
4	Thursday 8/29/2019	8/29/2019	Simpson St. Milling & Paving	
5	Friday 8/30/2019	8/30/2019	Simpson St. Milling & Paving	
6	Monday 9/2/2019	9/2/2019	Taylor Knoll Way Milling & Paving / Jarrett Ct. Milling	
7	Tuesday 9/3/2019	9/3/2019	Jarrett Ct Paving / leslie Ct Milling	
8	Wednesday 9/4/2019	9/4/2019	Riverbirch Dr. Milling & Paving	
9	Thursday 9/5/2019	9/5/2019	Riverbirch Dr. Paving / Downing Dr Milling	
10	Friday 9/6/2019	9/6/2019	Downing Dr. Paving / Winslow Ct Milling	
11	Monday 9/9/2019	9/9/2019	Winslow Ct Paving / Bentley Way Milling / Striping	
12	Tuesday 9/10/2019	9/10/2019	Bentley Way Paving / Foxchase Ct Milling	
13	Wednesday 9/11/2019	9/11/2019	Foxchase Ct Paving / Amity Ct Milling	
14	Thursday 9/12/2019	9/12/2019	Amity Ct Paving / Cabriolet Ct & Cabriolet Trl Milling	
15	Friday 9/13/2019	9/13/2019	Cabriolet Ct Paving / Cabriolet Trl Milling	
16	Monday 9/16/2019	9/16/2019	Cabriolet Trl Paving / Amy St Milling	
17	Tuesday 9/17/2019	9/17/2019	Amy St Paving / Bryan St Milling	
18	Wednesday 9/18/2019	9/18/2019	Bryan St Paving	
19	Thursday 9/19/2019	9/19/2019	Final Cleanup / Punchout /Demobilization	
20	Friday 9/20/2019	9/20/2019	Striping	
			Activity 20	

To add more Milestones/Activities, insert new rows above this line