

| <u>Residential Slab / Plumbing</u>   | <u>Residential Slab / Building</u>  |
|--|---|
| Permit posted in box (address visible)   | Permit posted in box (address visible)  |
| silt fence j-hooked to gravel pad with fabric  | check file for approved slab / plumbing   |
| Porta John in short walking distance   | Porta John in short walking distance  |
| Check house plan for plumbing layout and electrical slab required for islands          | Silt fence j-hooked to gravel pad with fabric & entire lot is seeded and strawed  |
| Check plat and manhole location for required sewer backwater valve                     | locate lot corner pins and verify correct building front, side and rear set-backs.  |
| Air test installed on lines (min. 5 psi)   | lot lines are stringed or engineer stamped & signed box check is provided   |
| Water test on lines (10ft head) pipe head is full to rim and no visible leaks on lines | verify correct slab lay-out per plan including grade beams and porch slabs  |
| sleeves on pipes passing through foundation  | footing 16" width 19" depth from top of forms   |
| minimum 1/4" fall in 12" run (torpedo level)   | 2 runs of re-bar tied at breaks and at chairs   |
| pipes sized per code   | electrical conduit installed at kitchen islands   |
| copper water lines must be wrapped at concrete contact. (red hot / blue cold)          | grade beams installed per plan with 8" depth below gravel, 12" width and 2 runs of re-bar   |
| date & initial permit if inspection is approved  | gravel, vapor barrier and wire in slab  |
|  | brick ledge forms installed   |
|  | sloped garage slab forms installed  |
|  | slab ground   |
|  | footings probed for proper compaction   |
| <u>Residential Sewer Tap</u>   | garage for basement slab has center grade beam and re-bar checkerboard grid installed on 2' centers and drilled into foundation walls |
| street clean-out located 12' to 17' from back of curb in the sewer easement            | basement foundation walls dried-in and foundation drains installed properly   |
| tap installed per McDonough standard with hard glued fitting or grouted donut with DIP | Flood elevation certificate engineer stamped & signed if required by plat before approval.  |
| backwater valve installed if required  | date & initial permit if inspection is approved   |
| backwater valve noted on "notice to comply"  |   |
| house clean out installed  |   |
| permit signed by HCWSA if required   |   |
| date & initial permit if inspection is approved  |   |
|  |   |